



BASIS OF BEARINGS/COORDINATES:
The Basis of Bearings for this project was derived from a previous STATIC GPS Survey using R.of S.14492 NAD 83 feet, Zone 6 (epoch 91.35), utilizing RTK/GPS field procedures with a CALVRS Broadcast of 2014, and constraining to GPS 172, & GPS 17, IE. NI6° 18'23"W

BENCH:
SWBP EUCLID AVE & HILLTOP DR
Elev. 162.711 MSL, Based on NGVD 29 FEET as shown in the
City of San Diego Bench Book

CITY OF SAN DIEGO			
ENGINEERING & CAPITAL PROJECTS			
PRELIMINARY SURVEY FIELD NOTES		CADD	
SEWER & AC WATER GJ 778			
SECTION 3			
(VIC. CHOLLAS VIEW)			
DATE: 3/20/2015	CHIEF: BROOKS	R/W: M. KHALILI	
W.O. B-00388	INSTR: TODD		
LC MIN 198-1737	CHAIN:	INDEX: 198-1737	
LC MAX 202-1746	CADD: TICE	SHEET 1 OF 17	

\$	12345678901234567890123456789012345678901234567890\$
\$plot\$date\$time\$	\$user\$

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **2 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
17	1878748.66	6285831.16	409.74	FOUND_GPS_POINT	Per ROS 14492
172	1841756.32	6296652.95	178.03	FOUND_GPS_POINT	Per ROS 14492
3000	1840997.48	6302428.22	191.02	SWR_MH_RIM	J22S265
3001	1840997.49	6302428.22	182.02	SWR_MH_IE	1
3002	1840978.69	6302418.07	190.49	SD_MANHOLE	
3003	1840978.70	6302418.07	179.55	SD_IE	
3004	1840646.84	6302423.42	174.17	SWR_MH_RIM	J22S299
3005	1840646.85	6302423.42	167.12	SWR_MH_IE	2
3006	1840296.52	6302418.76	158.27	SWR_MH_RIM	J22S236
3007	1840296.53	6302418.76	151.43	SWR_MH_IE	2
3008	1839946.12	6302414.23	144.02	SWR_MH_RIM	J22S238
3009	1839946.13	6302414.23	136.02	SWR_MH_IE	3
3010	1840983.86	6303320.92	174.06	SWR_MH_RIM	J22S292
3011	1840983.87	6303320.92	166.22	SWR_MH_IE	1
3012	1840635.37	6303316.35	167.71	SWR_MH_RIM	J22S270
3013	1840635.38	6303316.35	159.81	SWR_MH_IE	2
3014	1840282.88	6303310.98	161.32	SWR_MH_RIM	J22S215
3015	1840282.89	6303310.98	152.62	SWR_MH_IE	2
3016	1839968.04	6303307.07	155.59	SWR_MH_RIM	J22S380
3017	1839968.05	6303307.07	148.09	SWR_MH_IE	2
3018	1839877.16	6303249.45	154.35	SWR_MH_RIM	J22S379
3019	1839877.17	6303249.45	143.03	SWR_MH_IE	3
3020	1839960.43	6303011.00	160.73	SWR_MH_RIM	J22S216
3021	1839960.44	6303011.00	142.33	SWR_MH_IE	3
3022	1839960.44	6303011.00	149.83	LAT_IE	1
3023	1840290.28	6303016.02	170.91	SWR_MH_RIM	J22S214
3024	1840290.29	6303016.02	161.71	SWR_MH_IE	2
3025	1840637.87	6303020.77	181.80	SWR_MH_RIM	J22S276
3026	1840637.88	6303020.77	173.38	SWR_MH_IE	2
3027	1840989.83	6303025.17	184.93	SWR_MH_RIM	J22S278
3028	1840989.84	6303025.17	177.19	SWR_MH_IE	2
3029	1840994.73	6302728.84	188.17	SWR_MH_RIM	J22S259
3030	1840994.74	6302728.84	180.27	SWR_MH_IE	2
3031	1840639.84	6302724.46	178.98	SWR_MH_RIM	J22S268
3032	1840639.85	6302724.46	170.08	SWR_MH_IE	2
3033	1840287.30	6302719.59	168.32	SWR_MH_RIM	J22S234
3034	1840287.31	6302719.59	160.00	SWR_MH_IE	2
3035	1839922.06	6302609.23	150.80	SWR_MH_RIM	J22S240
3036	1839922.07	6302609.23	139.46	SWR_MH_IE	3
3037	1839933.60	6302714.51	156.29	SWR_MH_RIM	J22S239
3038	1839933.61	6302714.51	141.27	SWR_MH_IE	3
3039	1839933.61	6302714.51	147.80	LAT_IE	1
3040	1839929.01	6302755.83	158.15	WTR_GATE_VALVE	
3041	1839969.27	6302908.71	162.30	SWR_MH_RIM	J22S211

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **3 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3042	1839969.28	6302908.71	142.00	SWR_MH_IE	3
3043	1839969.28	6302908.71	154.10	LAT_IE	2
3044	1839941.85	6302858.01	161.66	FD_RW_PL_PT	L/D UNREADABLE 7'xPCC
3045	1839941.88	6302857.97	161.66	CHECK_POINT	3044
3046	1839873.87	6302587.43	149.85	FD_RW_PL_PT	L/H 7'xPC
3047	1839873.87	6302587.44	149.85	CHECK_POINT	3046
3048	1840958.40	6303514.49	165.52	UTILITY_POLE	
3049	1840958.61	6303371.15	171.60	FIRE_HYDRANT	
3050	1840971.04	6303370.96	171.68	WTR_GATE_VALVE	
3051	1840958.49	6303348.41	172.19	PED_RAMP_CURV	ADA
3052	1840936.29	6303341.48	172.96	PED_RAMP_CURV	ADA
3053	1840936.26	6303341.47	172.96	CHECK_POINT	3052
3054	1840976.14	6303337.03	173.36	WTR_GATE_VALVE	
3055	1840968.33	6303331.16	173.35	WTR_GATE_VALVE	
3056	1840957.07	6303295.26	174.21	PED_RAMP_CURV	ADA
3057	1840961.43	6303273.81	175.75	ELEC_POLE_WUG	W/STREET LIGHT
3058	1840961.66	6303266.30	175.96	ELEC_METER	
3059	1840965.97	6303186.40	179.19	PED_RAMP_CURV	ADA
3060	1840961.94	6303185.97	179.70	UTILITY_POLE	
3061	1840964.45	6303160.70	180.34	PED_RAMP_CURV	ADA
3062	1840975.19	6303073.11	183.47	WTR_GATE_VALVE	
3063	1840962.43	6303073.86	183.95	FIRE_HYDRANT	
3064	1840962.13	6303051.74	183.72	PED_RAMP_CURV	ADA
3065	1840980.10	6303038.75	184.77	WTR_GATE_VALVE	
3066	1840972.45	6303034.64	184.40	WTR_GATE_VALVE	
3067	1840964.53	6302995.92	184.74	PED_RAMP_CURV	ADA
3068	1840966.41	6302976.11	185.54	UTILITY_POLE	W/STREET LIGHT
3069	1840969.62	6302889.74	185.94	PED_RAMP_CURV	ADA
3070	1840970.40	6302864.02	186.13	PED_RAMP_CURV	ADA
3071	1840951.02	6302867.62	186.86	DEADMAN	
3072	1840937.30	6302867.95	186.56	UTILITY_POLE	
3073	1840967.45	6302802.15	187.15	DEADMAN	
3074	1840968.58	6302788.80	187.28	UTILITY_POLE	
3075	1840972.24	6302778.51	187.24	FIRE_HYDRANT	
3076	1840978.31	6302778.66	187.09	WTR_GATE_VALVE	
3077	1840967.26	6302757.64	186.64	PED_RAMP_CURV	ADA
3078	1840984.41	6302742.30	188.02	WTR_GATE_VALVE	
3079	1840978.35	6302738.83	187.79	WTR_GATE_VALVE	
3080	1840944.24	6302749.49	186.81	FD_RW_PL_PT	L/D RE 4823 7'xPC
3081	1840944.25	6302749.50	186.82	CHECK_POINT	3080
3082	1840941.78	6302751.96	186.75	WTR_METER	
3083	1840902.82	6302706.96	186.08	FD_RW_PL_PT	L/D RE4823 7'xLL
3084	1840902.81	6302706.94	186.04	CHECK_POINT	3083
3085	1840942.51	6302705.49	187.11	WTR_METER	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **4 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT
 THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3086	1840966.16	6302702.15	187.33	PED_RAMP_CURV	ADA
3087	1840969.63	6302681.37	188.09	ELEC_POLE_WUG	W/STREET LIGHT
3088	1840974.09	6302594.40	188.70	PED_RAMP_CURV	ADA
3089	1840931.85	6302572.22	187.49	ANCHOR_POLE	
3090	1840941.68	6302571.50	187.87	DEADMAN	
3091	1840970.23	6302568.60	189.32	UTILITY_POLE	W/STREET LIGHT
3092	1840973.90	6302568.24	189.01	PED_RAMP_CURV	ADA
3093	1840971.48	6302549.04	189.32	DEADMAN	
3094	1840982.81	6302477.63	189.97	WTR_GATE_VALVE	
3095	1840976.03	6302477.09	189.94	FIRE_HYDRANT	
3096	1840970.99	6302456.13	189.31	PED_RAMP_CURV	ADA
3097	1840939.01	6302450.55	188.21	WTR_METER	
3098	1840987.16	6302437.85	190.71	WTR_GATE_VALVE	
3099	1840943.99	6302404.16	188.48	WTR_METER	
3100	1840974.23	6302396.46	190.13	PED_RAMP_CURV	ADA
3101	1840974.07	6302379.60	191.03	UTILITY_POLE	W/STREET LIGHT
3102	1840979.21	6302375.28	191.10	SD_INLET_TC	
3103	1840980.18	6302375.33	190.27	SD_GRATE_INLET	
3104	1840980.19	6302375.33	183.97	SD_IE	
3105	1841033.19	6302332.75	191.89	IRR_CONT_BOX	
3106	1841033.13	6302334.24	191.79	IRR_CONT_BOX	
3107	1841033.07	6302335.76	191.75	IRR_CONT_BOX	
3108	1841033.10	6302337.16	191.74	IRR_CONT_BOX	
3109	1841019.01	6302416.28	190.69	SD_INLET_TC	
3110	1841018.00	6302416.44	189.87	SD_GRATE_INLET	
3111	1841018.01	6302416.44	180.87	SD_IE	
3112	1841034.50	6302414.99	190.12	SD_GRATE_INLET	
3113	1841034.51	6302414.99	188.92	SD_IE	
3114	1841029.16	6302423.35	190.63	IRR_CONT_BOX	
3115	1841035.23	6302502.03	190.76	IRR_CONT_BOX	
3116	1841023.78	6302539.11	190.03	IRR_CONT_BOX	
3117	1841023.68	6302540.39	190.00	IRR_CONT_BOX	
3118	1841023.62	6302541.99	189.67	IRR_CONT_BOX	
3119	1841023.47	6302543.36	189.95	IRR_CONT_BOX	
3120	1841022.68	6302543.40	191.14	IRR_CONT_BOX	
3121	1841022.45	6302551.66	192.09	IRR_CONT_BOX	
3122	1841023.62	6302554.82	189.91	IRR_CONT_BOX	
3123	1841023.44	6302556.21	190.14	IRR_CONT_BOX	
3124	1841023.38	6302557.45	190.03	IRR_CONT_BOX	
3125	1841023.33	6302559.23	189.97	IRR_CONT_BOX	
3126	1841036.66	6302633.87	190.10	SWR_CO	
3127	1841041.94	6302665.45	191.04	ELEC_MH_VAULT	
3128	1841025.69	6302682.84	188.40	WTR_MH_VAULT	
3129	1841020.72	6302682.06	188.25	WTR_GATE_VALVE	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **5 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3130	1841018.91	6302684.98	188.21	WTR_GATE_VALVE	
3131	1841016.57	6303103.00	182.85	WTR_BK_FLW_PRV	
3132	1841018.09	6303102.86	182.84	WTR_BK_FLW_PRV	
3133	1841017.37	6303106.63	182.85	WTR_METER	
3134	1841017.23	6303107.99	182.80	WTR_METER	
3135	1840881.24	6302403.94	185.06	WTR_METER	
3136	1840830.83	6302402.72	182.43	WTR_METER	
3137	1840770.65	6302401.98	179.49	WTR_METER	
3138	1840734.06	6302403.63	177.82	FD_RW_PL_PT	L/D RE 452 7'xLL
3139	1840734.08	6302403.65	177.81	CHECK_POINT	3138
3140	1840707.72	6302400.76	176.65	WTR_METER	
3141	1840676.08	6302402.81	175.30	FD_RW_PL_PT	L/D RE 452 7'xLL
3142	1840676.08	6302402.82	175.28	CHECK_POINT	3141
3143	1840651.33	6302400.32	173.80	WTR_METER	
3144	1840539.71	6302398.81	169.04	WTR_METER	
3145	1840539.15	6302397.05	169.29	IRR_CONT_BOX	
3146	1840481.51	6302398.04	166.36	WTR_METER	
3147	1840424.89	6302397.12	163.75	WTR_METER	
3148	1840303.46	6302395.82	158.24	WTR_METER	
3149	1840270.05	6302397.35	157.16	FD_RW_PL_PT	L/D RE 452 7'xLL
3150	1840270.05	6302397.37	157.15	CHECK_POINT	3149
3151	1840248.38	6302394.82	156.05	WTR_METER	
3152	1840212.04	6302396.56	154.43	FD_RW_PL_PT	L/D RE 452 7'xLL
3153	1840212.05	6302396.58	154.40	CHECK_POINT	3152
3154	1840185.00	6302393.91	153.01	WTR_METER	
3155	1840128.96	6302393.09	150.57	WTR_METER	
3156	1840111.25	6302392.01	150.38	DEADMAN	
3157	1840096.83	6302391.92	149.28	UTILITY_POLE	
3158	1840082.82	6302436.37	148.28	PED_RAMP	ADA
3159	1840106.90	6302436.49	149.24	PED_RAMP	ADA
3160	1840147.49	6302438.86	151.55	WTR_METER	
3161	1840165.19	6302438.08	152.37	FD_RW_PL_PT	L/D RE 452 7'xLL
3162	1840165.17	6302438.10	152.38	CHECK_POINT	3161
3163	1840183.24	6302440.58	152.84	WTR_METER	
3164	1840222.21	6302438.76	155.01	FD_RW_PL_PT	L/D RE 452 7'xLL
3165	1840222.20	6302438.77	155.03	CHECK_POINT	3164
3166	1840260.62	6302441.48	156.58	WTR_METER	
3167	1840298.86	6302442.36	158.31	WTR_METER	
3168	1840331.59	6302439.28	159.86	WTR_METER	
3169	1840374.69	6302442.96	161.69	WTR_METER	
3170	1840412.07	6302443.72	163.13	WTR_METER	
3171	1840446.19	6302445.51	164.72	FIRE_HYDRANT	
3172	1840451.82	6302443.54	165.34	UTILITY_POLE	W/STREET LIGHT
3173	1840487.19	6302444.68	166.50	WTR_METER	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **6 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3174	1840525.23	6302445.12	168.44	WTR_METER	
3175	1840604.11	6302446.23	171.95	WTR_METER	
3176	1840621.29	6302444.15	172.95	FD_RW_PL_PT	L/D RE 452 7'xLL
3177	1840621.29	6302444.18	172.94	CHECK_POINT	3176
3178	1840639.76	6302447.13	173.68	WTR_METER	
3179	1840678.34	6302444.96	175.44	FD_RW_PL_PT	L/D RE 452 7'xLL
3180	1840678.34	6302444.96	175.47	CHECK_POINT	3179
3181	1840698.33	6302447.51	176.24	WTR_METER	
3182	1840703.42	6302452.35	177.01	SWR_CO	
3183	1840722.38	6302448.27	177.58	WTR_METER	
3184	1840735.20	6302445.79	177.86	FD_RW_PL_PT	L/D RE 452 7'xLL
3185	1840735.19	6302445.81	177.85	CHECK_POINT	3184
3186	1840753.11	6302448.35	178.64	WTR_METER	
3187	1840792.22	6302446.45	180.62	FD_RW_PL_PT	L/D RE452 7'xLL
3188	1840792.21	6302446.46	180.62	CHECK_POINT	3187
3189	1840831.23	6302449.10	182.31	WTR_METER	
3190	1840849.24	6302447.24	183.51	FD_RW_PL_PT	L/D RE452 7'xLL
3191	1840849.23	6302447.24	183.49	CHECK_POINT	3190
3192	1840868.21	6302449.55	184.38	WTR_METER	
3193	1840906.28	6302447.94	186.70	FD_RW_PL_PT	L/D RE 452 7'xLL
3194	1840906.28	6302447.93	186.63	CHECK_POINT	3193
3195	1840099.09	6302696.00	161.06	CHECK_POINT	3202
3197	1840596.79	6302400.15	172.04	WTR_METER	
3200	1840360.26	6302396.11	161.40	WTR_METER	
3201	1840094.53	6302696.58	160.85	PED_RAMP	ADA
3202	1840099.10	6302696.01	161.02	FD_RW_PL_PT	L/D SDCED 7'xPC
3203	1840117.14	6302694.15	162.06	WTR_METER	
3204	1840191.69	6302695.14	164.71	WTR_METER	
3205	1840212.65	6302697.50	165.52	FD_RW_PL_PT	L/D RE82?? 7'xLL
3206	1840212.64	6302697.50	165.49	CHECK_POINT	3205
3207	1840233.31	6302695.66	166.09	WTR_METER	
3208	1840348.33	6302697.00	170.50	WTR_METER	
3209	1840385.74	6302699.88	171.78	FD_RW_PL_PT	L/D UNREADABLE 7'xLL
3210	1840385.72	6302699.87	171.81	CHECK_POINT	3209
3211	1840423.52	6302697.68	172.95	WTR_METER	
3212	1840443.74	6302699.65	173.51	UTILITY_POLE	W/STREET LIGHT
3213	1840462.10	6302698.84	173.95	WTR_METER	
3214	1840537.49	6302698.78	176.22	WTR_METER	
3215	1840557.77	6302702.24	176.69	FD_RW_PL_PT	L/D UNREADABLE 7'xLL
3216	1840557.76	6302702.24	176.73	CHECK_POINT	3215
3217	1840577.57	6302700.58	177.42	WTR_METER	
3218	1840652.92	6302701.43	179.33	WTR_METER	
3219	1840672.75	6302703.77	179.89	FD_RW_PL_PT	L/D UNREADABLE 7'xLL
3220	1840672.76	6302703.76	179.89	CHECK_POINT	3219

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **7 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3221	1840710.58	6302702.31	180.75	WTR_METER	
3222	1840749.06	6302702.54	181.84	WTR_METER	
3223	1840787.74	6302705.37	183.00	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3224	1840787.73	6302705.37	182.98	CHECK_POINT	3223
3225	1840825.86	6302702.98	184.02	WTR_METER	
3226	1840863.08	6302703.48	185.17	WTR_METER	
3227	1840863.94	6302751.06	185.15	WTR_METER	
3228	1840829.43	6302750.35	184.29	WTR_METER	
3229	1840792.17	6302747.49	183.09	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3230	1840792.15	6302747.48	183.13	CHECK_POINT	3229
3231	1840755.04	6302749.96	182.10	WTR_METER	
3232	1840755.04	6302749.96	182.10	WTR_METER	
3233	1840682.18	6302746.02	180.22	FD_RW_PL_PT	L/T 7"xLL
3234	1840682.16	6302746.04	180.24	CHECK_POINT	3233
3235	1840645.42	6302747.90	179.25	WTR_METER	
3236	1840610.81	6302746.63	178.23	WTR_METER	
3237	1840533.10	6302746.53	176.46	WTR_METER	
3238	1840517.17	6302743.76	175.66	FD_RW_PL_PT	L/D RE 452 7"xLL
3239	1840517.14	6302743.77	175.66	CHECK_POINT	3238
3240	1840501.63	6302745.82	175.24	WTR_METER	
3241	1840460.40	6302746.86	173.92	FIRE_HYDRANT	
3242	1840424.58	6302744.58	173.04	WTR_METER	
3243	1840370.56	6302744.26	171.26	WTR_METER	
3244	1840335.37	6302743.94	169.98	WTR_METER	
3245	1840259.44	6302742.34	167.33	WTR_METER	
3246	1840224.42	6302742.13	165.94	WTR_METER	
3247	1840150.18	6302741.37	163.10	WTR_METER	
3248	1840110.03	6302737.68	161.47	PED_RAMP	ADA
3250	1840307.76	6302696.41	169.71	WTR_METER	
3252	1840124.31	6303034.45	165.19	PED_RAMP	ADA
3253	1840129.63	6303036.90	165.90	UTILITY_POLE	
3254	1840141.17	6303037.26	166.09	WTR_METER	
3255	1840147.06	6303037.24	166.09	DEADMAN	
3256	1840178.96	6303035.24	167.30	FD_RW_PL_PT	L/NAIL 7"xLL
3257	1840178.95	6303035.24	167.30	CHECK_POINT	3256
3258	1840216.22	6303038.30	168.62	WTR_METER	
3259	1840250.75	6303038.76	169.74	WTR_METER	
3260	1840256.26	6303043.11	170.04	SWR_CO	
3261	1840265.74	6303041.36	170.68	TREE_BUSH	36"
3262	1840289.11	6303036.78	171.00	FD_RW_PL_PT	L/SDCED 7"xLL
3263	1840289.12	6303036.78	170.98	CHECK_POINT	3262
3264	1840307.01	6303035.54	171.83	WTR_METER	
3265	1840326.45	6303035.89	172.04	WTR_METER	
3266	1840361.21	6303039.84	173.37	WTR_METER	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **8 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3267	1840399.08	6303038.24	174.46	FD_RW_PL_PT	L/H 7"xLL
3268	1840399.08	6303038.25	174.47	CHECK_POINT	3267
3269	1840440.78	6303037.61	175.82	WTR_METER	
3271	1840472.09	6303042.43	177.49	WTR_METER	
3273	1840509.15	6303039.75	178.10	FD_RW_PL_PT	L/SDCED 7"xLL
3274	1840509.14	6303039.76	178.11	CHECK_POINT	3273
3275	1840545.40	6303042.32	179.22	WTR_METER	
3276	1840581.15	6303042.89	180.13	WTR_METER	
3277	1840619.15	6303041.23	181.46	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3278	1840619.15	6303041.23	181.51	CHECK_POINT	3277
3279	1840655.90	6303044.21	182.22	WTR_METER	
3280	1840711.87	6303044.82	183.67	WTR_METER	
3281	1840729.19	6303042.65	183.67	FD_RW_PL_PT	L/D RE452 7"xLL
3282	1840729.19	6303042.64	183.67	CHECK_POINT	3281
3283	1840745.92	6303045.16	183.65	WTR_METER	
3284	1840821.51	6303046.20	184.34	WTR_METER	
3285	1840856.77	6303047.13	184.56	WTR_METER	
3286	1840894.13	6303045.02	184.85	FD_RW_PL_PT	L/D RE 452 7"xLL
3287	1840894.14	6303045.02	184.88	CHECK_POINT	3286
3288	1840934.68	6303047.95	184.73	WTR_METER	
3289	1840934.20	6303001.10	185.15	WTR_METER	
3290	1840885.35	6303000.56	184.92	WTR_METER	
3291	1840847.83	6303002.24	184.67	FD_RW_PL_PT	L/D RE 452 7"xLL
3292	1840847.81	6303002.25	184.67	CHECK_POINT	3291
3293	1840810.17	6302999.62	184.27	WTR_METER	
3294	1840775.82	6302999.15	184.02	WTR_METER	
3295	1840737.73	6303000.79	183.66	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3296	1840737.73	6303000.80	183.65	CHECK_POINT	3295
3297	1840699.12	6302997.83	183.23	WTR_METER	
3298	1840664.69	6302996.90	182.48	WTR_METER	
3299	1840605.00	6302999.63	180.96	WTR_METER	
3300	1840589.86	6302997.63	180.52	WTR_METER	
3301	1840572.68	6302998.52	180.13	FD_RW_PL_PT	L/D RE 4823 7"xLL
3302	1840572.68	6302998.52	180.07	CHECK_POINT	3301
3303	1840555.07	6302995.75	179.52	WTR_METER	
3304	1840460.74	6302995.83	176.29	UTILITY_POLE	W/STREET LIGHT
3305	1840444.92	6302994.47	175.86	WTR_METER	
3306	1840407.61	6302996.27	174.76	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3307	1840407.60	6302996.26	174.79	CHECK_POINT	3306
3308	1840389.68	6302993.59	174.09	WTR_METER	
3309	1840334.43	6302992.43	172.50	WTR_METER	
3310	1840292.72	6302996.02	170.83	WTR_METER	
3311	1840297.58	6302994.79	171.28	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3312	1840297.58	6302994.78	171.32	CHECK_POINT	3311

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **9 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3313	1840260.31	6302992.15	169.99	WTR_METER	
3314	1840242.65	6302994.05	169.64	FD_RW_PL_PT	L/D UNREADABLE 7"xLL
3315	1840242.64	6302994.04	169.65	CHECK_POINT	3314
3316	1840225.22	6302991.29	168.87	WTR_METER	
3317	1840167.63	6302990.73	166.90	WTR_METER	
3318	1840129.05	6302992.72	165.30	PED_RAMP	ADA
3319	1840479.94	6302994.55	176.85	WTR_METER	
3320	1840931.36	6303297.03	173.54	WTR_METER	
3321	1840890.79	6303298.86	172.47	FD_RW_PL_PT	L/D RE 4823 7"xLL
3322	1840890.78	6303298.88	172.47	CHECK_POINT	3321
3323	1840853.28	6303296.03	171.59	WTR_METER	
3324	1840813.89	6303295.37	170.65	WTR_METER	
3325	1840776.70	6303297.32	170.10	FD_RW_PL_PT	L/D RE 4823 7"xLL
3326	1840776.71	6303297.32	170.06	CHECK_POINT	3325
3327	1840738.95	6303294.39	169.35	WTR_METER	
3328	1840681.85	6303293.22	168.30	WTR_METER	
3329	1840662.77	6303295.79	168.16	FD_RW_PL_PT	L/D RE 4823 7"xLL
3330	1840662.76	6303295.79	168.10	CHECK_POINT	3329
3331	1840624.78	6303292.68	167.28	WTR_METER	
3332	1840585.50	6303292.32	166.49	WTR_METER	
3333	1840548.58	6303294.23	165.99	FD_RW_PL_PT	L/H 7"xLL
3334	1840548.57	6303294.22	165.97	CHECK_POINT	3333
3335	1840511.59	6303291.24	165.28	WTR_METER	
3336	1840471.73	6303290.44	164.49	WTR_METER	
3337	1840435.50	6303291.08	164.25	UTILITY_POLE	W/STREET LIGHT
3338	1840434.56	6303292.65	164.00	FD_RW_PL_PT	L/D RE 4823 7"xLL
3339	1840434.56	6303292.65	163.96	CHECK_POINT	3338
3340	1840396.48	6303289.63	163.29	WTR_METER	
3341	1840359.63	6303289.93	162.48	WTR_METER	
3342	1840320.57	6303291.11	161.90	FD_RW_PL_PT	L/D RE 4823 7"xLL
3343	1840320.56	6303291.11	161.90	CHECK_POINT	3342
3344	1840283.92	6303291.12	161.26	WTR_METER	
3345	1840263.60	6303290.37	161.03	FD_RW_PL_PT	L/D RE 4823 7"xLL
3346	1840263.61	6303290.39	161.00	CHECK_POINT	3345
3347	1840244.08	6303287.50	160.69	WTR_METER	
3348	1840168.33	6303286.45	158.76	WTR_METER	
3349	1840118.24	6303286.68	158.68	WTR_METER	
3350	1840115.70	6303286.65	158.61	WTR_METER	
3351	1840047.13	6303287.57	156.83	PED_RAMP	ADA
3352	1840024.51	6303331.52	156.99	WTR_METER	
3353	1840016.61	6303329.04	156.60	FD_RW_PL_PT	CHSLDX 7"xPC
3354	1840016.60	6303329.04	156.58	CHECK_POINT	3353
3355	1840075.61	6303332.10	157.50	WTR_METER	
3356	1840114.07	6303330.31	158.47	FD_RW_PL_PT	L/D RE 4823 7"xLL

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **10 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3357	1840114.07	6303330.28	158.39	CHECK_POINT	3356
3358	1840150.91	6303332.95	159.11	WTR_METER	
3359	1840212.37	6303334.14	160.51	WTR_METER	
3360	1840271.94	6303334.70	161.10	WTR_METER	
3361	1840294.19	6303332.78	161.52	FD_RW_PL_PT	L/H 7'xLL
3362	1840294.21	6303332.78	161.49	CHECK_POINT	3361
3363	1840316.14	6303335.42	161.87	WTR_METER	
3364	1840382.14	6303348.97	163.70	SWR_CO	
3365	1840386.26	6303336.35	163.07	WTR_METER	
3366	1840414.14	6303334.52	163.60	FD_RW_PL_PT	L/D RE 4823 7'xLL
3367	1840414.14	6303334.51	163.58	CHECK_POINT	3366
3368	1840434.62	6303336.95	163.87	WTR_METER	
3369	1840469.32	6303339.57	164.30	FIRE_HYDRANT	
3370	1840490.68	6303338.20	164.73	WTR_METER	
3371	1840534.23	6303336.13	165.56	FD_RW_PL_PT	L/D RE 4823 7'xLL
3372	1840534.21	6303336.13	165.59	CHECK_POINT	3371
3373	1840550.65	6303339.01	165.74	WTR_METER	
3374	1840610.04	6303339.16	166.93	WTR_METER	
3375	1840654.21	6303337.71	167.92	FD_RW_PL_PT	L/D RE 4823 7'xLL
3376	1840654.20	6303337.72	167.91	CHECK_POINT	3375
3377	1840671.10	6303340.13	167.89	WTR_METER	
3378	1840744.74	6303341.38	169.24	WTR_METER	
3379	1840774.18	6303339.31	169.90	FD_RW_PL_PT	L/D RE 4823 7'xLL
3380	1840774.16	6303339.33	169.88	CHECK_POINT	3379
3381	1840797.54	6303341.94	170.31	WTR_METER	
3382	1840871.81	6303342.92	171.51	WTR_METER	
3383	1840926.44	6303343.73	172.75	WTR_METER	
3385	1841037.90	6302909.83	185.78	WTR_RISER	
3387	1841039.89	6302905.21	185.97	ELEC_RISER	
3388	1839936.68	6303263.11	154.80	FD_RW_PL_PT	LD RE 4823 7'xPC C/L
3389	1839936.69	6303263.11	154.84	CHECK_POINT	3388
3390	1839936.17	6303188.47	155.87	FD_RW_PL_PT	LD RE 4823 7'xLL
3391	1839936.16	6303188.45	155.85	CHECK_POINT	3390
3392	1839956.64	6303138.10	157.10	FD_RW_PL_PT	LD RE 4823 7'xLL
3393	1839956.61	6303138.10	157.15	CHECK_POINT	3392
3394	1839972.76	6303085.21	158.68	FD_RW_PL_PT	LD RE 4823 7'xLL
3395	1839972.79	6303085.21	158.70	CHECK_POINT	3394
3396	1840006.63	6303032.92	161.69	FD_RW_PL_PT	LH 7'xPC
3397	1840006.63	6303032.92	161.72	CHECK_POINT	3396
3398	1840147.17	6303042.96	165.97	SWR_CO	
3399	1840018.17	6302990.99	162.04	FD_RW_PL_PT	DRILLHOLE 7'xPC
3400	1840018.18	6302990.98	162.04	CHECK_POINT	3399
3401	1839982.29	6302816.87	160.93	FD_RW_PL_PT	DRILLHOLE 7'xLL
3402	1839982.27	6302816.87	160.94	CHECK_POINT	3401

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **11 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3403	1839998.39	6302736.65	158.34	FD_RW_PL_PT	DRILLHOLE 7"xPC
3404	1839998.37	6302736.64	158.37	CHECK_POINT	3403
3405	1840058.32	6302695.31	159.78	FD_RW_PL_PT	LSDCS 7"xPC
3406	1840058.33	6302695.35	159.74	CHECK_POINT	3405
3407	1839947.34	6302563.98	148.29	FD_RW_PL_PT	DRILLHOLE 7"xLL
3408	1839947.38	6302563.99	148.32	CHECK_POINT	3407
3409	1839956.23	6302503.66	145.96	FD_RW_PL_PT	DRILLHOLE 7"xLL
3410	1839956.23	6302503.66	145.93	CHECK_POINT	3409
3411	1840111.16	6302391.85	150.38	DEADMAN	
3412	1840096.02	6302395.00	148.79	FD_RW_PL_PT	DRILLHOLE 7"xLL
3413	1840096.02	6302395.00	148.80	CHECK_POINT	3412
3414	1840038.03	6302394.18	146.45	FD_RW_PL_PT	LH 7"xLL
3415	1840038.04	6302394.16	146.52	CHECK_POINT	3414
3416	1839971.43	6302366.35	142.63	FD_RW_PL_PT	DRILLHOLE 7"xPC
3417	1839971.40	6302366.34	142.63	CHECK_POINT	3416
3418	1839948.12	6302385.96	143.27	FD_RW_PL_PT	5/8"IRON PIN C/LxPC
3419	1839948.12	6302385.98	143.22	CHECK_POINT	3418
3420	1839925.15	6302385.70	143.03	FD_RW_PL_PT	LD RE 4823 7"xPC
3421	1839925.17	6302385.69	142.95	CHECK_POINT	3420
3422	1839921.05	6302431.98	144.19	FD_RW_PL_PT	DRILLHOLE 7"xPC
3423	1839921.05	6302431.97	144.19	CHECK_POINT	3422
3424	1839918.40	6302447.42	144.60	FD_RW_PL_PT	DRILLHOLE 7"xLL
3425	1839918.41	6302447.44	144.61	CHECK_POINT	3424
3426	1839908.44	6302509.35	146.61	FD_RW_PL_PT	DRILLHOLE 7"xLL
3427	1839908.46	6302509.36	146.71	CHECK_POINT	3426
3428	1839901.15	6302562.88	148.54	FD_RW_PL_PT	DRILLHOLE 7"xPCC
3429	1839901.19	6302562.92	148.73	CHECK_POINT	3428
3430	1839798.36	6302586.36	151.61	FD_RW_PL_PT	DRILLHOLE 7"xLL
3431	1839798.37	6302586.38	151.61	CHECK_POINT	3430
3432	1839797.76	6302628.46	152.34	FD_RW_PL_PT	LH 7"xPC
3433	1839797.74	6302628.47	152.39	CHECK_POINT	3432
3434	1839874.48	6302629.56	151.09	FD_RW_PL_PT	LH 7"xPC
3435	1839874.48	6302629.56	151.07	CHECK_POINT	3434
3436	1839901.07	6302654.01	152.55	FD_RW_PL_PT	LD RE 4823 7"xPCC
3437	1839901.07	6302654.07	152.41	CHECK_POINT	3436
3438	1839906.69	6302698.98	155.08	FD_RW_PL_PT	LD RE 4823 7"xLL
3439	1839906.75	6302698.93	155.01	CHECK_POINT	3438
3440	1839920.59	6302759.22	158.13	FD_RW_PL_PT	LSDCE 7"xLL
3441	1839920.57	6302759.21	158.21	CHECK_POINT	3440
3442	1839924.81	6302773.29	158.90	FD_RW_PL_PT	LSDCE 7"xPC
3443	1839924.84	6302773.30	158.89	CHECK_POINT	3442
3444	1839935.61	6302819.33	161.11	FD_RW_PL_PT	LD RE 4823 7"xLL
3445	1839935.61	6302819.36	161.09	CHECK_POINT	3444
3446	1839914.95	6302888.46	163.55	FD_RW_PL_PT	LH 7"xPC

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **12 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3447	1839914.98	6302888.46	163.53	CHECK_POINT	3446
3448	1839867.07	6302887.57	166.65	FD_RW_PL_PT	LD RE 4823 7'xPC
3449	1839867.09	6302887.59	166.70	CHECK_POINT	3448
3450	1839836.76	6302877.05	170.30	FD_RW_PL_PT	LD RE 4823 7'xPCC
3451	1839836.77	6302877.04	170.33	CHECK_POINT	3450
3452	1839805.43	6302870.75	172.27	FD_RW_PL_PT	LD RE 4823 7'xLL
3453	1839805.42	6302870.74	172.24	CHECK_POINT	3452
3454	1839779.64	6302892.01	173.42	FD_RW_PL_PT	LD RE 4823 7'xLL
3455	1839779.63	6302892.01	173.45	CHECK_POINT	3454
3456	1839778.41	6302922.16	173.64	FD_RW_PL_PT	LD RE 4823 7'xLL
3457	1839778.39	6302922.18	173.62	CHECK_POINT	3456
3458	1839809.27	6302945.90	172.06	FD_RW_PL_PT	LH 7'xLL
3459	1839809.24	6302945.93	172.05	CHECK_POINT	3458
3460	1839835.96	6302939.30	170.01	FD_RW_PL_PT	LD RE 4823 7'xPCC
3461	1839835.94	6302939.28	170.04	CHECK_POINT	3460
3462	1839866.44	6302929.75	166.59	FD_RW_PL_PT	LD RE4823 7'xPC
3463	1839866.43	6302929.75	166.60	CHECK_POINT	3462
3464	1839919.07	6302930.40	163.51	FD_RW_PL_PT	LD RE 4823 7'xPC
3465	1839919.05	6302930.39	163.53	CHECK_POINT	3464
3466	1839945.66	6302958.72	161.82	FD_RW_PL_PT	LD RCE 8629 7'xPCC
3467	1839945.67	6302958.74	161.74	CHECK_POINT	3466
3468	1839941.77	6303002.02	160.66	FD_RW_PL_PT	DRILLHOLE 7'xLL
3469	1839941.78	6303002.01	160.62	CHECK_POINT	3468
3470	1839943.47	6303011.00	160.39	FD_RW_PL_PT	CHSLD X 20.5' C/LxC/L
3471	1839943.47	6303011.00	160.43	CHECK_POINT	3470
3472	1839929.32	6303068.50	158.91	FD_RW_PL_PT	L/D RCE 8629 7'xLL
3473	1839929.32	6303068.53	158.93	CHECK_POINT	3472
3474	1839938.15	6303072.86	158.81	WTR_GATE_VALVE	
3475	1839924.50	6303068.83	158.84	FIRE_HYDRANT	
3476	1839902.19	6303151.16	156.56	FD_RW_PL_PT	L/D RCE 8629 7'xLL
3477	1839902.18	6303151.15	156.56	CHECK_POINT	3476
3478	1839896.10	6303165.29	156.25	FD_RW_PL_PT	DRILLHOLE 7'xPCC
3479	1839896.11	6303165.30	156.24	CHECK_POINT	3478
3480	1839853.32	6303193.16	154.78	WTR_METER	
3481	1839831.56	6303200.92	154.32	FD_RW_PL_PT	L/D RE 4823 7'xLL
3482	1839831.55	6303200.91	154.34	CHECK_POINT	3481
3483	1839817.85	6303211.65	154.27	WTR_METER	
3484	1839816.78	6303249.29	153.36	FD_RW_PL_PT	DRILLHOLE 7'xPCC
3485	1839816.77	6303249.30	153.36	CHECK_POINT	3484
3486	1839811.36	6303296.11	152.67	WTR_METER	
3487	1839802.00	6303315.87	152.31	SD_INLET_TC	
3488	1839802.60	6303316.50	151.49	SD_GRATE_INLET	
3489	1839802.61	6303316.50	142.29	SD_IE	
3490	1839757.74	6303356.33	151.71	FD_RW_PL_PT	L/D RE 4823 7'xLL

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **13 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3491	1839757.73	6303356.34	151.68	CHECK_POINT	3490
3492	1839739.02	6303373.53	151.49	FD_RW_PL_PT	L/D RE 4823 7'xPC
3493	1839739.03	6303373.52	151.45	CHECK_POINT	3492
3494	1839702.22	6303372.95	152.22	FD_RW_PL_PT	L/H 7'xPC
3495	1839702.21	6303372.95	152.23	CHECK_POINT	3494
3496	1839655.96	6303495.20	149.76	FD_RW_PL_PT	2"IP DISK RCE 1534 ANG PT SUB
3497	1839655.95	6303495.20	149.77	CHECK_POINT	3496
3498	1839648.00	6303494.47	150.93	UTILITY_POLE	W/STREET LIGHT
3499	1839697.02	6303491.45	150.47	FD_RW_PL_PT	CHSLDX 9.75'xRW
3500	1839697.02	6303491.45	150.45	CHECK_POINT	3499
3501	1839712.78	6303464.50	150.69	FD_RW_PL_PT	CHSLD X 9.75'xRW
3502	1839712.78	6303464.49	150.71	CHECK_POINT	3501
3503	1839748.34	6303423.41	150.83	FD_RW_PL_PT	CHSLD X 9.75'xPC
3504	1839748.33	6303423.42	150.85	CHECK_POINT	3503
3505	1839703.32	6303416.10	150.69	WTR_GATE_VALVE	
3506	1839703.45	6303427.53	150.99	WTR_GATE_VALVE	
3507	1839774.46	6303337.54	152.08	WTR_METER	
3508	1839795.79	6303386.85	151.84	WTR_METER	
3509	1839845.85	6303326.68	152.30	SD_INLET_TC	
3511	1839844.81	6303326.72	151.45	SD_GRATE_INLET	
3512	1839844.81	6303326.72	142.35	SD_IE	
3513	1839853.81	6303323.40	152.61	UTILITY_POLE	
3514	1839858.22	6303258.51	153.72	WTR_GATE_VALVE	
3515	1839866.67	6303255.46	153.98	WTR_GATE_VALVE	
3516	1839843.88	6303194.73	154.61	UTILITY_POLE	
3517	1839850.20	6303196.00	154.78	FD_RW_PL_PT	DRILLHOLE 7'xPCC
3518	1839850.18	6303195.99	154.81	CHECK_POINT	3517
3519	1839923.01	6303083.81	158.45	WTR_METER	
3520	1839888.18	6303283.44	153.37	PED_RAMP_CURV	ADA
3521	1839888.23	6303283.60	153.36	PED_RAMP_CURV	ADA
3522	1839907.17	6303296.83	153.94	WTR_METER	
3523	1839909.88	6303300.21	154.02	FIRE_HYDRANT	
3524	1839915.80	6303290.75	153.95	WTR_GATE_VALVE	
3525	1839919.91	6303304.93	154.44	WTR_METER	
3526	1839965.58	6303324.28	155.60	WTR_METER	
3527	1839993.99	6303327.47	156.01	FD_RW_PL_PT	DRILLHOLE 7'xLL
3528	1839993.99	6303327.47	156.03	CHECK_POINT	3527
3529	1840024.46	6303331.55	156.83	WTR_METER	
3530	1840014.83	6303287.24	156.19	PED_RAMP	ADA
3531	1839947.56	6303265.85	154.87	WTR_METER	
3532	1839915.90	6303246.96	153.88	PED_RAMP_CURV	ADA
3533	1839918.59	6303238.90	154.35	UTILITY_POLE	W/STREET LIGHT
3534	1839908.08	6303258.62	153.80	GAS_GATE_VALVE	
3535	1839944.94	6303173.94	156.41	WTR_METER	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **14 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3536	1839846.13	6303337.11	153.12	DEADMAN	
3537	1839940.12	6303188.36	155.64	UTILITY_POLE	
3539	1839948.57	6303195.14	156.34	DEADMAN	
3541	1839944.97	6303174.07	156.32	WTR_METER	
3542	1839968.14	6303104.77	158.09	WTR_METER	
3543	1839971.46	6303100.17	158.26	DEADMAN	
3544	1839984.58	6303087.57	160.82	DEADMAN	
3545	1839974.85	6303085.42	158.69	UTILITY_POLE	
3546	1839989.75	6303035.23	160.39	PED_RAMP_CURV	ADA
3547	1840020.50	6303033.63	162.06	WTR_METER	
3548	1840099.85	6303034.16	164.48	PED_RAMP	ADA
3549	1840105.49	6302992.27	164.72	PED_RAMP	ADA
3550	1840027.04	6302988.92	162.60	WTR_METER	
3551	1839994.40	6303002.40	161.12	GAS_GATE_VALVE	
3552	1839994.48	6302982.14	161.13	PED_RAMP_CURV	ADA
3553	1839993.76	6302970.25	161.57	UTILITY_POLE	W/STREET LIGHT
3554	1839993.24	6302880.73	162.12	WTR_METER	
3556	1840004.16	6302872.94	163.63	DEADMAN	
3558	1839992.32	6302872.33	161.86	UTILITY_POLE	
3559	1839989.55	6302854.60	161.84	WTR_METER	
3560	1839975.65	6302777.82	159.60	WTR_METER	
3561	1839973.26	6302769.76	159.35	UTILITY_POLE	W/STREET LIGHT
3562	1839974.47	6302745.95	157.72	PED_RAMP_CURV	ADA
3563	1840078.57	6302737.83	160.48	FD_RW_PL_PT	L/D SDCS 7"xPC
3564	1840078.56	6302737.84	160.44	CHECK_POINT	3563
3565	1840082.64	6302737.41	160.43	PED_RAMP	ADA
3566	1840100.76	6302816.78	165.81	DEADMAN	
3567	1840103.20	6302828.60	166.82	ANCHOR_POLE	
3568	1840107.40	6302864.31	168.30	UTILITY_POLE	
3570	1840063.45	6303146.83	163.67	DEADMAN	
3572	1840074.92	6303151.80	163.70	UTILITY_POLE	
3573	1840052.49	6303216.25	160.62	UTILITY_POLE	
3574	1840045.49	6303233.06	159.49	DEADMAN	
3575	1839951.52	6303025.82	160.12	WTR_GATE_VALVE	
3576	1839960.56	6303020.99	160.50	WTR_GATE_VALVE	
3577	1839938.15	6303009.15	160.62	WTR_METER	
3578	1839938.31	6302935.11	162.10	PED_RAMP_CURV	ADA
3579	1839952.99	6302919.83	162.52	WTR_GATE_VALVE	
3580	1839866.81	6302932.11	166.61	WTR_METER	
3581	1839787.16	6302937.85	172.95	WTR_METER	
3582	1839774.99	6302898.60	173.26	DEADMAN	
3583	1839762.66	6302883.46	173.97	DEADMAN	
3584	1839766.39	6302883.98	173.73	DEADMAN	
3585	1839777.56	6302887.95	173.73	UTILITY_POLE	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **15 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3586	1839776.04	6302888.28	174.25	UTILITY_POLE	W/STREET LIGHT
3587	1839776.91	6302891.95	173.61	WTR_METER	
3588	1839789.24	6302876.40	172.51	WTR_METER	
3589	1839865.22	6302885.54	166.99	UTILITY_POLE	
3590	1839866.61	6302885.36	166.79	UTILITY_POLE	
3593	1839910.63	6302885.92	164.02	WTR_METER	
3595	1839938.75	6302879.38	162.13	PED_RAMP_CURV	ADA
3596	1839922.02	6302771.40	158.86	WTR_METER	
3597	1839916.22	6302758.42	158.14	FIRE_HYDRANT	
3598	1839913.47	6302739.19	156.80	WTR_METER	
3599	1839927.10	6302732.17	156.86	WTR_GATE_VALVE	
3600	1839931.34	6302724.33	156.69	WTR_GATE_VALVE	
3601	1839893.92	6302696.75	155.97	DEADMAN	
3602	1839902.77	6302696.18	155.23	ANCHOR_POLE	
3603	1839893.19	6302633.48	150.98	PED_RAMP_CURV	ADA
3604	1839905.11	6302619.15	150.97	WTR_GATE_VALVE	
3605	1839863.50	6302631.59	151.48	WTR_METER	
3606	1839781.61	6302631.39	152.83	UTILITY_POLE	W/STREET LIGHT
3607	1839781.75	6302641.74	153.88	DEADMAN	
3608	1839762.33	6302634.66	152.98	DEADMAN	
3609	1839715.17	6302646.84	153.88	WTR_METER	
3610	1839669.49	6302660.00	162.96	UTILITY_POLE	
3612	1839732.20	6302595.54	153.30	WTR_METER	
3614	1839779.53	6302584.66	151.78	WTR_METER	
3615	1839782.24	6302587.76	151.79	WTR_METER	
3616	1839895.92	6302580.40	148.74	PED_RAMP_CURV	ADA
3618	1839901.75	6302555.54	148.57	WTR_METER	
3620	1839950.48	6302552.56	147.63	DEADMAN	
3621	1839959.55	6302565.20	151.45	DEADMAN	
3622	1839949.88	6302564.45	148.45	UTILITY_POLE	
3623	1839947.96	6302586.71	149.31	WTR_METER	
3624	1839957.58	6302691.03	154.57	PED_RAMP_CURV	ADA
3625	1839983.60	6302692.27	156.23	WTR_METER	
3626	1840065.22	6302696.53	159.65	PED_RAMP	ADA
3627	1839811.22	6302917.90	171.88	WTR_GATE_VALVE	
3628	1839810.48	6302917.81	171.99	WTR_GATE_VALVE	
3629	1839973.08	6302438.28	143.71	SD_INLET_TC	
3630	1839972.63	6302437.28	142.87	SD_GRATE_INLET	
3631	1839972.64	6302437.28	135.07	SD_IE	
3632	1839986.31	6302433.40	143.86	PED_RAMP	ADA
3633	1839996.71	6302437.92	144.91	WTR_METER	
3634	1839999.61	6302436.03	144.73	WTR_METER	
3635	1840066.76	6302565.99	155.69	UTILITY_POLE	W/STREET LIGHT
3636	1840111.47	6302392.03	150.38	DEADMAN	

CHIEF: **BROOKS**

INSTRUMENT: **TODD**

WORK ORDER: **B-00388**

PAGE: **16 of 17**

CHAIN:

CADD: **TICE**

INDEX: **198-1737**

SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
3637	1840076.95	6302392.82	148.21	WTR_METER	
3638	1840002.03	6302396.69	144.91	SD_INLET_TC	
3639	1840001.84	6302397.49	143.96	SD_GRATE_INLET	
3640	1840001.85	6302397.49	137.96	SD_IE	
3641	1839977.85	6302387.93	143.37	PED_RAMP_CURV	ADA
3642	1839972.93	6302270.95	140.67	PED_RAMP	
3643	1839972.86	6302265.71	141.06	PED_RAMP	
3644	1839973.91	6302250.10	140.91	PED_RAMP_CURV	ADA
3645	1839998.97	6302240.35	143.97	STREET_LIGHT	
3646	1839924.81	6302243.07	137.48	PED_RAMP_CURV	ADA
3647	1839926.59	6302252.95	138.83	ELEC_MH_VAULT	
3648	1839929.78	6302262.63	139.34	SD_INLET_TC	
3649	1839930.82	6302262.49	138.40	SD_GRATE_INLET	
3650	1839930.83	6302262.49	132.40	SD_IE	
3651	1839927.91	6302278.85	140.03	DEADMAN	
3652	1839927.46	6302289.82	140.40	CABLE_TV_PB	
3653	1839927.47	6302296.72	140.83	ELEC_POLE_WUG	
3654	1839920.89	6302361.98	142.16	TELEPHONE_RISER	
3655	1839920.53	6302376.94	142.74	TELEPHONE_RISER	
3656	1839922.75	6302366.71	142.54	TELEPHONE_PB	
3657	1839919.38	6302366.57	142.76	TELEPHONE_PB	
3658	1839920.58	6302358.00	142.53	TELEPHONE_PB	
3659	1839923.07	6302387.37	142.72	ELEC_POLE_WUG	W/STREET LIGHT
3660	1839922.29	6302392.70	143.17	WTR_METER	
3661	1839921.74	6302400.04	143.27	SWR_CO	
3662	1839899.59	6302385.00	143.73	DEADMAN	
3663	1839914.70	6302444.73	144.50	FIRE_HYDRANT	
3664	1839927.73	6302446.79	144.39	WTR_GATE_VALVE	
3665	1839940.96	6302423.83	144.15	WTR_GATE_VALVE	
3666	1839926.40	6302413.72	143.35	FD_RW_PL_PT	CHSLD X 20.25' C/LxC/L
3667	1839908.79	6302492.67	145.85	WTR_METER	
3668	1839999.35	6302404.73	144.40	SD_MANHOLE	
3669	1839999.36	6302404.73	135.00	SD_IE	
3670	1839961.32	6302244.28	140.54	SD_GRATE_INLET	
3671	1839961.33	6302244.28	126.84	SD_IE	
3672	1840447.49	6302434.92	164.75	WTR_GATE_VALVE	
3673	1840459.62	6302736.12	173.72	WTR_GATE_VALVE	
3674	1840451.29	6303042.40	176.08	FIRE_HYDRANT	
3675	1840451.29	6303032.18	175.90	WTR_GATE_VALVE	
3676	1840469.35	6303328.55	164.23	WTR_GATE_VALVE	
9000	1839751.00	6302173.38		CALCD_CL_STRT	
9001	1839950.98	6302176.05		CALCD_CL_STRT	
9002	1839948.23	6302385.96		CALCD_CL_STRT	
9003	1839946.70	6302413.93		CALCD_CL_STRT	

CHIEF: **BROOKS**
 CHAIN:

INSTRUMENT: **TODD**
 CADD: **TICE**

WORK ORDER: **B-00388**
 INDEX: **198-1737**

PAGE: **17 of 17**
 SURVEY DATE: **3/20/15**

THE COORDINATES SHOWN HEREON ARE INTENDED FOR THIS PROJECT ONLY. DO NOT PRESUME THAT
 THEY ARE OF SUITABLE ACCURACY FOR USE IN EXTENDING THE BASE CONTROL NETWORK

PRELIMINARY FIELD SURVEY NOTES

Pt. #	Northing	Easting	Elevation	Feature	Description
9004	1839943.88	6302435.70		CALCD_CL_STRT	
9005	1839928.73	6302528.62		CALCD_CL_STRT	
9006	1839922.14	6302609.18		CALCD_CL_STRT	
9007	1839798.06	6302607.41		CALCD_CL_STRT	
9008	1839668.91	6302644.89		CALCD_CL_STRT	
9009	1839933.30	6302714.64		CALCD_CL_STRT	
9010	1839940.75	6302744.73		CALCD_CL_STRT	
9011	1839947.01	6302767.01		CALCD_CL_STRT	
9012	1839969.14	6302909.93		CALCD_CL_STRT	
9013	1839814.15	6302908.01		CALCD_CL_STRT	
9014	1839963.88	6303011.30		CALCD_CL_STRT	
9015	1839876.72	6303250.07		CALCD_CL_STRT	
9016	1839925.46	6303280.86		CALCD_CL_STRT	
9017	1839773.26	6303373.40		CALCD_CL_STRT	
9018	1839734.73	6303408.46		CALCD_CL_STRT	
9019	1839721.90	6303421.00		CALCD_CL_STRT	
9020	1839672.95	6303495.45		CALCD_CL_STRT	
9021	1840099.09	6302416.09		CALCD_CL_STRT	
9022	1840076.71	6302552.79		CALCD_CL_STRT	
9023	1840085.18	6302704.06		CALCD_CL_STRT	
9024	1840088.80	6302716.93		CALCD_CL_STRT	
9025	1840091.47	6302726.45		CALCD_CL_STRT	
9026	1840114.76	6303013.34		CALCD_CL_STRT	
9027	1840016.90	6303308.03		CALCD_CL_STRT	
9028	1841001.69	6302190.08		CALCD_CL_STRT	
9029	1840998.59	6302428.16		CALCD_CL_STRT	
9030	1840994.39	6302729.17		CALCD_CL_STRT	
9031	1840990.30	6303025.25		CALCD_CL_STRT	
9032	1840986.17	6303321.17		CALCD_CL_STRT	
9033	1840983.48	6303514.68		CALCD_CL_STRT	
9034	1839611.84	6302381.57		CALCD_RAD_PT	R=336.42'
9035	1839794.78	6302837.39		CALCD_RAD_PT	R=230.00'
9036	1839867.69	6302835.66		CALCD_RAD_PT	R=45.00'
9037	1839865.88	6302981.65		CALCD_RAD_PT	R=45.00'
9038	1839848.68	6303144.02		CALCD_RAD_PT	R=45.00'
9039	1839851.56	6303233.97		CALCD_RAD_PT	R=45.00'
9040	1839769.11	6303270.06		CALCD_RAD_PT	R=45.00'
9041	1839369.46	6302929.61		CALCD_RAD_PT	R=600.00'
9042	1839369.46	6302929.44		CALCD_RAD_PT	R=750.00'
9043	1840019.40	6303132.20		CALCD_RAD_PT	R=175.85'.00'
9044	1839902.98	6303593.37		CALCD_RAD_PT	R=250'.00'
9045	1840422.11	6302609.33		CALCD_RAD_PT	R=350'.00'
9046	1840422.14	6302609.55		CALCD_RAD_PT	R=500'.00'